


ROAD WIDENING AND CONSTRUCTION OF DRAINAGE @ LUNA STREET, BRGY. ZONE III, DIGOS CITY



Province of Davao del Sur  
CITY OF DIGOS  
**OFFICE OF THE CITY MAYOR**

**Project:** ROAD WIDENING AND CONSTRUCTION OF DRAINAGE AT LUNA ST., BRGY. ZONE III, DIGOS CITY

**Location:** LUNA ST., BRGY. ZONE III, DIGOS CITY, DAWAO DEL SUR

**Cost:** P 35,250,182.6

**Fund Source/s:** 20% LGDF

**Implementing Agency/ies:** CITY GOVERNMENT OF DIGOS

**Development Partner/s:** BY CONTRACT

**Contractor/Supplier:** TKS BUILDERS AND SUPPLIES

**Brief Description of Project:** CONCRETING OF ROAD: LOCATION 1 (TOTAL WIDTH OF 6.0M) = 750.00 LN.M; LOCATION 2 (TOTAL WIDTH OF 3.0M) = 114.39 LN.M; SIDEWALK: LOCATION 1: 2,422 SQ.M (FOR BOTH SIDES); LOCATION 2: 365.79 SQ.M (FOR BOTH SIDES); DRAINAGE SYSTEM: LOCATION 1 (LEFT SIDE) STA. 0+448.18 TO STA. 0+738.83; LOCATION 2 (LEFT SIDE) STA. 0+300.00 TO STA. 0+108.44; CURB & GUTTER: LOCATION 1: 1,400 LN.M (FOR BOTH SIDES); LOCATION 2: 228.78 LN.M (FOR BOTH SIDES); CROSS-DRAIN LOCATED AT STA. 100.12 TO 108.44 (FROM LEFT TO RIGHT) CONNECTED VIA ANGLE 45°

**Project Details:**


Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of (Date)	Cost Incurred to Date	Date Completed	
220 CD	MARCH 10, 2022	OCT. 30, 2022	0.084% 0.084% 9.211%	FEB. 30, 2022 MAY. 31, 2022 JUNE 30, 2022	P21,800,000 21,800,000 24,837,277		ON-GOING
			11.648% 16.724% 27.873%	JULY 31, 2022 AUG. 31, 2022 SEPT. 30, 2022	4,026,026.19 5,970,194.05 9,025,644.28		
	TIME EXTENSION 30.1 (DUE TO COVID-19)	NEW COMPLETION DATE: FEBRUARY 15, 2023	62.76%	OCT. 31, 2022	22,017,092.03		

**For particulars or complaints about this project, please contact the Regional Office or Cluster which has audit jurisdiction on this project:**

**COA Regional Office No./Cluster:** COA REGIONAL OFFICE XI

**Address:** Diversion Road, Buhangin, Davao City

**Contact No.:** \_\_\_\_\_ or Text COA Citizens's Desk at 0915-5391957



**HUGPONG DIGOS**



