


IMPROVEMENT OF DIGOS CITY NATIONAL HIGH SCHOOL PERIMETER FENCE, Lopez Jaena Street, Digos City



Republic of the Philippines
Province of Davao del Sur
CITY OF DIGOS

OFFICE OF THE CITY MAYOR

Project: IMPROVEMENT OF DIGOS CITY NATIONAL HIGHSCHOOL PERIMETER FENCE ALONG LOPEZ JAENA ST

Location: BRGY. ZONE II, DIGOS CITY, DAVAO DEL SUR

Cost: ₱ 14,684,512.95

Fund Source/s: SEF

Implementing Agency/ies: CITY GOVERNMENT OF DIGOS

Development Partner/s: BY CONTRACT

Contractor/Supplier: MAX BUILDERS CONSTRUCTION CORP

Brief Description of Project:


- CONSTRUCTION OF PERIMETER FENCE WITH A TOTAL LENGTH OF 196.45 IN.M
- CONSTRUCTION OF TWO (2) UNITS PUBLIC TOILET WITH AN AREA OF 35.1 SQ.M (8MX3.9M)
- CONSTRUCTION OF PARKING AREA/SIDEWALK WITH AN AREA OF 775 SQ.M
- CONSTRUCTION OF SEVEN (7) UNITS WAITING SHED WITH UNIT LENGTH OF 15.0M
- INSTALLATION OF (8) UNITS SINGLE ARM POST W/ STREET LIGHT

Project Details:

Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of (Date)	Cost Incurred to Date	Date Completed	
210 CD	MARCH 10, 2022	OCTOBER 06, 2022	0.00%	MARCH 01, 2022	₱ 0.00		ON-GOING
			2.76%	APRIL 30, 2022	₱ 245,086.05		
			6.72%	MAY 31, 2022	₱ 756,772.23		
			7.72%	JUNE 30, 2022	₱ 1,183,644.40		
	TIME EXTENSION NO.1 (due to BIDD WEATHER)	NOVEMBER 04, 2022	23.46%	JULY 31, 2022	₱ 4,092,967.26		
			31.24%	AUG 31, 2022	₱ 5,091,857.23		
	TIME EXTENSION NO.2 (due to BIDD WEATHER)	JANUARY 23, 2023	42.45%	SEPT 30, 2022	₱ 6,904,061.91		
			76.49%	OCT 31, 2022	₱ 8,026,490.66		
				NOV 30, 2022	₱ 10,190,491.36		

For particulars or complaints about this project, please contact the Regional Office or Cluster which has audit jurisdiction on this project:

COA Regional Office No./Cluster: COA REGIONAL OFFICE XI
 Address: Diversion Road, Buhangin, Davao City
 Contact No.: _____ or Text COA Citizens's Desk at 0915-5391957



HUGPONG DIGOSEÑOS





