

CONCRETING OF ROAD @ PUROK CALACHUCHE, RELOCATION ROAD 1, BRGY. TIGUMAN, DIGOS CITY

Republic of the Philippines
 Province of Davao del Sur
CITY OF DIGOS
OFFICE OF THE CITY MAYOR

Project: CONCRETING OF ROAD AT PRK KALACHUCHE
RELOCATION RD. 1
 Location: BRGY. TIGUMAN, DIGOS CITY Cost: P 9,995,677.69
 Fund Source/s: 20% LGDF

Implementing Agency/ies: CITY GOVERNMENT OF DIGOS
 Development Partner/s: _____
 Contractor/Supplier: JLACE BUILDERS CORPORATION
 Brief Description of Project: CONCRETING OF 721.75 SQM PCCP (200MM THK) ROAD
WITH 1,128 IN.M DRAINAGE

Project Details:

Project Date			Project Status				Remarks
Duration	Started	Target Date of Completion	Percentage of Completion	As of (Date)	Cost Incurred to Date	Date Completed	
180 CD	DEC 17, 2021	JUNE 15, 2022					ON-GOING
			88.33%	APRIL 30, 2022	P 8,621,516.00		

For particulars or complaints about this project, please contact the
 Regional Office or Cluster which has audit jurisdiction on this project:

COA Regional Office No./Cluster: COA REGIONAL OFFICE XI
 Address: Diversion Road, Buhangin, Davao City
 Contact No.: _____ or Text COA Citizens's Desk at
 0915-5391957



Lack of warning signs



Lack of covers



Manhole not level with the pavement





























